

# Report of Initial/Renewal/Additional Survey\* In accordance with MARPOL 73/78 Annex IV (Regulations for the prevention of pollution by sewage from ships)

### Name of ship:

#### Plans referred during Initial Survey:

1	
2	
3	
4	
5	

Sr. No.	Item	Condition #		
1. Documentation:				
1.1.1	Type approval certificate of the sewage treatment plant/ Sewage Comminuting and Disinfecting System is available (copy to be forwarded to the HO in case of Initial Survey)			
1.1.2	Confirming that Operation and maintenance manual, including safety information about chemicals and materials actually used, for STP is available on board			
1.1.3	Confirming that Record of routine and repair maintenance is available on board			
Renewal and Additional Surveys only:				
1.2.1	Checking the validity of class and statutory certificates as appropriate.			
1.2.3	Checking that the ship's complement complies with the Safe Manning Document.			
1.2.3	Checking that the Master, Officers and Ratings are certified as required by STCW Convention.			
1.2.4	Confirming that a procedure for discharge of animal effluent is implemented on board. (Applicable for Livestock carriers)			
2. Equipment/ Arrangement:				
Initial Survey only:				
2.1.1	Checking that the Sewage holding tank has a means to indicate visually the amount of its content			
2.1.2	Confirming that a Standard Discharge connection and pipeline for discharge of sewage to reception facility is provided.			
Initial, Renewal and Additional Surveys (as applicable)				
2.2.1	Examining externally Sewage Treatment Plant/ Sewage Comminuting and Disinfecting System/ Holding tank *, and as far as practicable, confirming its satisfactory operation.			
2.2.2	Confirming for ships where a sewage holding tank is fitted as a sewage system, that an approved copy of permitted rate of discharge of untreated sewage available on board and that the pump capacity does not exceed the permitted rate of discharge for untreated sewage.			

#### # Condition to be reported as follows:

- 1. When examined found to be satisfactory and/or examined/tested satisfactory and/or confirmed arrangements exist in satisfactory condition. No repairs considered necessary this time.
- 2. Repairs now recommended and were carried out satisfactorily. After repairs found to be satisfactory and/or examined / tested satisfactorily and/or confirmed arrangements exist in satisfactory condition.
- 3. Repairs now recommended and remain outstanding.
- 4. Opportunity to examine/test was not provided this time. Remains outstanding.

Y for yes N for No

NA for not applicable

**Report No.:** 

Additional for Renewal and Additional Surveys only:		
2.3.1	Confirming that no change has been made nor any new equipment installed which would affect the validity of the Certificate	
2.3.2	Where any new equipment has been fitted, confirming that it has been approved before installation and that relevant changes are reflected in the Certificate/SOC.	

## # Condition to be reported as follows:

- 1. When examined found to be satisfactory and/or examined/tested satisfactory and/or confirmed arrangements exist in satisfactory condition. No repairs considered necessary this time.
- 2. Repairs now recommended and were carried out satisfactorily. After repairs found to be satisfactory and/or examined / tested satisfactorily and/or confirmed arrangements exist in satisfactory condition.
- 3. Repairs now recommended and remain outstanding.
- 4. Opportunity to examine/test was not provided this time. Remains outstanding.

Y for yes

N for No

NA for not applicable